# **OLD TAFO MUNICIPAL ASSEMBLY**



# **2022 ANNUAL PROGRESS REPORT**

IMPLEMENTATION OF DISTRICT MEDIUM-TERM DEVELOPMENT PLAN (2022-2025)

Prepared By:
MUNICIPAL PLANNING CO-ORDINATING UNIT

# TABLE OF CONTENTS

| TABLE OF CONTENTS  | ii  |
|--|-----|
| LIST OF TABLES   | v   |
| LIST OF ACRONYMS   | vi  |
| EXECUTIVE SUMMARY  | vii |
|  |     |
| CHAPTER ONE  |     |
| INTRODUCTION   |     |
| 1.1 BACKGROUND   | 1   |
| 1.2 PURPOSE OF 2022 MONITORING AND EVALUATION                  | 2   |
| 1.3 PROCESSES INVOLVED IN CONDUCTING MONITORING AND EVALUATION | 2   |
| 1.4 STATUS OF IMPLEMENTATION OF DMTDP                          |     |
| 1.4.1 Summary of Achievements                                  | 3   |
| 1.4.2 Challenges   | 5   |
|  |     |
| CHAPTER TWO  |     |
| MONITORING AND EVALUATION ACTIVITIES REPORT                    |     |
| 2.1 INTRODUCTION   | 6   |
| 2.2 PROJECT/ACTIVITY STATUS FOR 2022 PERIOD                    | 6   |
| 2.3 UPDATE ON FUNDING SOURCES                                  | 14  |
| 2.4 UPDATE ON DISBURSEMENTS                                    | 15  |
| 2.5 UPDATE ON INDICATORS & TARGETS                             | 17  |
| 2.6 ECONOMIC DEVELOPMENT                                       | 21  |
| 2.6.1 Agricultural Development                                 | 21  |
| 2.6.1.1 Modernizing Agricultural in Ghana (MAG)                | 21  |
| 2.6.1.2 Institutional Collaborations                           | 22  |
| 2.6.1.3 Monitoring of Agricultural Activities                  | 23  |
| 2.6.2 Local Economic Development                               | 23  |
| 2.7 SOCIAL DEVELOPMENT   | 24  |

| 2.7.1 Education   | 25    |
|---|-------|
| 2.7.1.1 Net Enrolment Rate  | 25    |
| 2.7.1.2 Gender Parity Index   | 25    |
| 2.7.1.3 Completion Rate   | 25    |
| 2.7.2 Health  | 26    |
| 2.7.2.1 Status of Health Indicators   | 26    |
| 2.7.2.2 HIV and AIDS Prevention   | 27    |
| 2.7.3 Social Intervention   | 27    |
| 2.7.3.1 Persons with Disabilities (PWDs)  | 27    |
| 2.7.3.2 Child Right Promotion and Gender Mainstreaming  | 27    |
| 2.7.3.3 Home Visitation   | 28    |
| 2.8 ENVIRONMENT, INFRASTRUCTURE AND HUMAN SETTLEMENTS   | 28    |
| 2.8.1 Environmental Health and Sanitation   | 28    |
| 2.8.2 Utility Services  | 29    |
| 2.8.3 Roads Rehabilitation  | 30    |
| 2.8.4 Development Planning and Management   | 30    |
| 2.8.5 Tree Planting and Prevention of Domestic Fires  | 30    |
| 2.9 GOVERNANCE, CORRUPTION AND PUBLIC ACCOUNTABILITY  | 31    |
| 2.9.1 Functional Sub-District Structures  | 31    |
| 2.9.2 Security Issues   | 31    |
| 2.9.3 Capacity Building   | 31    |
| 2.9.4 National Celebrations   | 31    |
| 2.10 UPDATE ON GOVERNMENT FLAGSHIP PROGRAMMES AND ANY O'CRITICAL DEVELOPMENT AND POVERTY ISSUES |       |
| 2.11 EVALUATIONS CONDUCTED, FINDINGS AND RECOMMENDATIONS  | 33    |
| 2.9 PARTICIPATORY EVALUATIONS UNDERTAKEN AND THEIR RESULT                                       | ΓS 36 |
| CHAPTER THREE   |       |
| CONCLUSION AND THE WAY FORWARD  |       |
| 3.1 INTRODUCTION  | 38    |
| 3.2 KEY ISSUES ADDRESSED AND THOSE YET TO BE ADDRESSED  |       |
| 3.2.1 Key Issues Addressed  |       |
|   |       |

| 3.2.2 Issues yet to be addressed | <b>38</b> |
|----------------------------------|-----------|
| 3.3 RECOMMENDATION               | 39        |
| 3.4 CONCLUSION                   | 39        |

# LIST OF TABLES

| Table 1.1: Proportion of Planned Activities Implemented            | 4  |
|--|----|
| Table 1.2: Detailed Information on Planned and Executed Activities | 4  |
| Table 2.1: Activity Register for 2022 Period                       | 7  |
| Table 2.2: Project Register for 2022 Period                        | 10 |
| Table 2.3: Revenue Analysis  | 15 |
| Table 2.4 Expenditure Analysis                                     | 16 |
| Table 2.5 Update on Indicators and Targets                         | 17 |
| Table 2.6 Updates on District Specific Indicators                  | 20 |
| Table 2.7 Update on Critical Development and Poverty Issues        | 32 |
| Table 2.8 Evaluations Conducted                                    | 35 |
| Table 2.9 Update on PM&E Conducted                                 | 37 |

#### LIST OF ACRONYMS

AIDS - Acquired Immune Deficiency Syndrome

**APR** - **Annual Progress Report** 

**BECE** - Basic Education Certificate Examination

**CBOs** - Community Based Organizations

**DACF** - **District Assemblies' Common Fund** 

**DMTDP** - **District Medium Term Development Plan** 

**GER** - **Gross Enrollment Ratio** 

**HIV** - **Human Immune Virus** 

LEAP - Livelihood Empowerment Against Poverty

**LED** - Local Economic Development

**M&E** - Monitoring and Evaluation

**MPCU** - Municipal Planning Coordinating Unit

NADMO - National Disaster Management Organization

NGOs - Non-Governmental Organizations

NSFP - National School Feeding Programme

**OSHEM** - Occupational Safety, Health and Environmental Management

**PWDs** - **Persons with Disabilities** 

**IGF** - **Internally Generated Funds** 

JHS - Junior High School

SHS - Senior High School

**GIZ** - German International Cooperation

GoG - Government of Ghana

**GSFP** - Ghana School Feeding Programme

AAP - Annual Action Plan

**GSCSP** - Ghana Secondary Cities Support Programme

#### **EXECUTIVE SUMMARY**

The 2022 Annual Progress Report reviews progress of the first year (2022) of implementation of the District Medium-Term Development Plan (2022-2025), based on the six development dimensions namely Economic Development, Social Development, Environment, Infrastructure and Human Settlements, Governance, Corruption and Public Accountability, Emergency Planning and Response (including COVID-19 Recovery Plan), and Implementation, Coordination, Monitoring and Evaluation. The purpose of the report is as follows:

- Provide single source information on the level of implementation of activities in the 2022 Composite Annual Action Plan.
- Make recommendations for addressing the weaknesses and the challenges.

The report provides an update on the status of actions taken on programmes and projects implemented during the year 2022. It specifically addresses the following:

- Programme/project status for the year 2022.
- Update on disbursement from funding sources.
- Update on indicators and targets.
- Update on critical development and poverty issues.
- The way forward for programmes and project implementation in 2022.

Chapter one takes a look at the purpose of the M&E activities for the year, processes involved, summary of achievements and challenges encountered. Chapter two covers the Monitoring and Evaluation activities report. This chapter provides update on the status of projects and activities implemented in 2022 within the framework of the DMDTP; update on funding sources and disbursements; update on indicators and targets; update on government flagship programmes and other critical developments and poverty issues; evaluations conducted, their findings and recommendations; and participatory evaluations undertaken and their results. Chapter three basically examines the way forward. It covers key issues addressed and those yet to be addressed as well as recommendations to guide future implementation of programs and projects.

#### **CHAPTER ONE**

#### INTRODUCTION

#### 1.1 BACKGROUND

Successive governments have since 1998 been implementing the policy of decentralization, with the objective of creating and strengthening all-inclusive, participatory and accountable form of governance at the local level. Another objective is to bring decision-making process closer to the doorsteps of communities and to facilitate direct participation of the people in the governance processes.

Pursuant to these objectives, Metropolitan, Municipal and District Assemblies (MMDAs) are the institutions through which the objectives of decentralization are to be achieved. It is the responsibility of MMDAs to ensure greater efficiency, accountability and effective service delivery to promote effective Local Economic Development (LED) and popular participation.

It is for these reasons that, the Old Tafo Municipal Assembly prepared the District Medium Term Development Plan (DMTDP) for effective implementation of programmes and projects to achieve its goal and objectives for the period. For effective monitoring and evaluation of the DMTDP, a Monitoring and Evaluation arrangements have been made as part of the plan to help the Assembly put an effective Monitoring and Evaluation system in place to demonstrate the extent to which they achieve the goal, objectives and the benefits of decentralization.

In the implementation of programmes and projects in the DMTDP, substantial resources have been invested with support from Central Government and Development Partners. It is therefore important to share with stakeholders the extent to which the goal and objectives of the DMTDP have been achieved in the Annual Progress Reports (APRs).

The report covers the activities during the first year (2022) of implementation of the DMTDP (2022-2025). It takes a look at the purpose of the M&E activities for the year, processes involved, summary

of achievements and challenges encountered. It also looks at issues addressed, those yet to be addressed and the way forward.

#### 1.2 PURPOSE OF 2022 MONITORING AND EVALUATION

The 2022 Progress Report covers the status of the first year of implementation of the District Medium Term Development Plan (2022-2025). The report has been put together from the assessment of a set of indicators and targets, which have been adopted for monitoring and evaluating the achievements of programmes and projects implemented in 2022.

The purposes of the report are as follows:

- To have internal and external accountability of the resources used and the results obtained.
- To ensure that projects and programmes are implemented as planned and in line with the terms of contracts signed with the various contractors or service providers.
- To provide information on the progress made by the Municipality in achieving the goals and objectives of the DMTDP.
- To identify challenges which are likely to affect the achievement of the Municipality's goals and objectives in the DMTDP.
- To improve program design, implementation and increase programme's productivity and effectiveness.
- To better understand the needs of citizens and how to meet these needs;
- To demonstrate program impact and design objectives that are more achievable and measurable.
- To take informed decisions on the future of projects and provide opportunities for stakeholder feedback.

# 1.3 PROCESSES INVOLVED IN CONDUCTING MONITORING AND EVALUATION

Data used in the preparation of this report were obtained from the various decentralized and nondecentralized departments, units and stakeholders of the Municipality. A town hall meeting was organized with stakeholders including trade unions and CSOs to get a feedback on the Assembly's service delivery. The Municipal Planning Coordinating Unit (MPCU) organized data validation workshop and then analyzed the data into this report. The MPCU performed its Monitoring and Evaluation of the DMTDP by:

- Convening quarterly District Medium Term-Development Plan (DMTDP) performance review meetings with stakeholders;
- Undertaking periodic project site inspections and meetings;
- Collection and collation of data (feedback) from stakeholders (primary/secondary) for preparation of quarterly and annual progress reports; and
- Dissemination and awareness creation of Government programs and progress reports at the
   District and Sub-District levels, among other activities.

The report has been presented in three sections. The first part looks at the purpose of the 2022 M&E, processes involved, summary of achievements as well as the challenges encountered. The second section provides an update on the status of programmes, projects and activities implemented in 2022 within the framework of the DMDTP; update on funding sources and disbursements; update on indicators and targets; update on government flagship programmes and other critical developments and poverty issues; evaluations conducted, their findings and recommendations; and participatory evaluations undertaken and their results. The last section considers the key issues addressed and those yet to be addressed and some suggested recommendations.

#### 1.4 STATUS OF IMPLEMENTATION OF DMTDP

# 1.4.1 Summary of Achievements

Table 1.1 demonstrates the proportion of planned activities for the 2022 period. The proportion of planned activities implemented is the appraisal of all projects and activities implemented during the first year (2022) of implementation of the District Medium Term Development Plan (2022-2025).

**Table 1.1: Proportion of Planned Activities Implemented** 

| Items  | Target | Quarterly Performance |                      |                      |                      |            |  |  |  |
|--|--------|-----------------------|----------------------|----------------------|----------------------|------------|--|--|--|
|  | 2022   | 1 <sup>st</sup> Qtr.  | 2 <sup>nd</sup> Qtr. | 3 <sup>rd</sup> Qtr. | 4 <sup>th</sup> Qtr. | Cumulative |  |  |  |
| 1. Proportion of planned activities implemented: |        |                       |                      |                      |                      |            |  |  |  |
| a. Percentage completed                          | 80%    | 6%                    | 16%                  | 25%                  | 70%                  | 70%        |  |  |  |
| b. Percentage of ongoing interventions           | 0%     | 16%                   | 24%                  | 35%                  | 22%                  | 22%        |  |  |  |
| c. Percentage of interventions abandoned         | 0%     | 0%                    | 0%                   | 0%                   | 0%                   | 0%         |  |  |  |
| d. Percentage of interventions yet to start      | 0%     | 78%                   | 60%                  | 40%                  | 8%                   | 8%         |  |  |  |
| 2. Percentage of activities rolled over          | 0%     | 94%                   | 84%                  | 75%                  | 40%                  | 40%        |  |  |  |

The Assembly proposed a total of 72 projects and activities for implementation in the first year (2022) of implementation of the District Medium Term Development Plan (2022-2025). Out of 72 proposed projects and activities for the 2022 period, about 50 (70%) were completed, 16 (22%) were ongoing and 6 (8%) were not implemented.

Table 1.2: Detailed Information on Planned and Executed Activities

| C/NI | Development   | Firs             | t Quarter | Second ( | Quarter  | Thire   | d Quarter | Fourth Quarter |          |  |
|------|---|------------------|-----------|----------|----------|---------|-----------|----------------|----------|--|
| S/N  | Dimension   | Planned Executed |           | Planned  | Executed | Planned | Executed  | Planned        | Executed |  |
| 1    | Social Development  | 11               | 4         | 11       | 6        | 11      | 8         | 23             | 24       |  |
| 2    | Economic Development  | 25               | 3         | 25       | 9        | 25      | 15        | 10             | 9        |  |
| 3    | Environment,<br>Infrastructure and<br>Human Settlement                      | 14               | 3         | 14       | 4        | 14      | 8         | 14             | 11       |  |
| 4    | Governance, Corruption and Public Accountability                            | 17               | 3         | 17       | 5        | 17      | 7         | 17             | 15       |  |
| 5    | Emergency Planning<br>and Response<br>(including Covid-19<br>Recovery Plan) | 4                | 1         | 4        | 1        | 4       | 2         | 4              | 3        |  |
| 6    | Implementation, Coordination, Monitoring and Evaluation                     | 1                | 1         | 1        | 2        | 1       | 1         | 1              | 1        |  |
|      | Total   | 72               | 15        | 72       | 27       | 72      | 41        | 72             | 66       |  |

Table 1.2 details the number of executed activities against the planned for the first year (2022) of implementation of the District Medium Term Development Plan (2022-2025). Over the period, the Assembly has been able to initiate 66 of them representing 92 percent. During the year in review, there were no projects and programmes abandoned or suspended. Reasons why some projects and activities could not be implemented as planned was due to late release of the District Assemblies' Common Fund (DACF).

An assessment of the achievements vis a vis goals and objectives of the district indicates that majority of programmes were implemented in the 2022 period despite the ravaging effects of the economic hardship. It is expected that the second year (2023) of implementation of the District Medium Term Development Plan (2022-2025) would put the Municipality on the path of economic growth and sustainable development, all other things being equal.

### 1.4.2 Challenges

The Assembly encountered challenges during the implementation, monitoring and evaluation of the 2022 planned projects and activities. These included:

- 1. Inadequate funding to execute programmes and projects.
- 2. Inadequate logistical support and other resources for monitoring and evaluation of activities.
- 3. Difficulty of assessing performance because some indicators were without baseline to assist in setting realistic targets.
- 4. Lack of dedicated vehicle for Monitoring and Evaluation of programmes, projects and activities.
- 5. Different reporting formats of the Departments of the Municipal Assembly due to the requirement of their reporting Sector Ministries, Departments and Agencies.
- 6. Inadequate funds to conduct MPCU activities such as Social Accountability Programmes, Evaluation and Participatory Monitoring and Evaluation.
- 7. Difficulty in data collection for report preparation.

#### **CHAPTER TWO**

#### MONITORING AND EVALUATION ACTIVITIES REPORT

#### 2.1 INTRODUCTION

This chapter covers the Monitoring and Evaluation activities report. This chapter provides update on the status of projects and activities implemented in 2022 within the framework of the DMDTP; update on funding sources and disbursements; update on indicators and targets; update on government flagship programmes and other critical developments and poverty issues; evaluations conducted, their findings and recommendations; and participatory evaluations undertaken and their results.

#### 2.2 PROJECT/ACTIVITY STATUS FOR 2022 PERIOD

Table 2.1 and Table 2.2 depict the project and activity registers for the first year (2022) of implementation of the District Medium Term Development Plan (2022-2025). The project and activity registers show the implementation status of projects and activities for the planned period. The register capture in details the programme and project description, development dimension, location, contractor, contract sum, funding source, contract award date, start date, expected completion date, expenditure to date, outstanding balance as well as status progress to date.

**Table 2.1: Activity Register for 2022 Period** 

| No. | Implemented Activities for 2022  | Development Dimension of<br>Policy Framework     | Amount<br>Involved<br>Sum GH¢ | Source<br>of<br>Funding | Date<br>Started | Date of<br>Completion | Planned<br>Expenditure<br>GH¢ | Actual<br>Expenditure<br>GH¢ | Implemen<br>tation<br>Status % | Issues for<br>Leadership's<br>Attention |
|-----|--|--|-------------------------------|-------------------------|-----------------|-----------------------|-------------------------------|------------------------------|--------------------------------|---|
| 1.  | Organisation of clean-up exercises   | Environment, Infrastructure and Human Settlement | 18,300.00                     | DACF                    | 29/02/2022      | 09/03/2022            | 18,300.00                     | 18,300.00                    | 100%                           | Completed successfully                  |
| 2.  | Sensitization on noise control and air quality management  | Environment, Infrastructure and Human Settlement | 16,500.00                     | DACF                    | 23/07/2022      | 24/07/2022            | 16,500.00                     | 16,500.00                    | 100%                           | Completed successfully                  |
| 3.  | Solid and liquid waste management  | Environment, Infrastructure and Human Settlement | 1,000,000                     | DACF                    | 17/02/2022      | 30/12/2022            | 1,000,000                     | 558,000.00                   | 90%                            | Ongoing                                 |
| 4   | Facilitate the training of MSMEs in the development of One Area One Product (1A1P)                           | Economic Development                             | 8,500.00                      | GSCSP                   | 12/06/2022      | 12/06/2022            | 8,500.00                      | 8,500.00                     | 100%                           | Completed successfully                  |
| 5.  | Organisation of food safety and hygiene education  | Environment, Infrastructure and Human Settlement | 15,350.00                     | DACF                    | 08/05/2022      | 12/05/2022            | 15,350.00                     | 15,350.00                    | 100%                           | Completed successfully                  |
| 6   | Registration of food vendors   | Environment, Infrastructure and Human Settlement | 12,800.00                     | DACF                    | 13/05/2022      | 28/05/2022            | 12,800.00                     | 10,500.00                    | 85%                            | Ongoing                                 |
| 7.  | Conduct fumigation exercise  | Environment, Infrastructure and Human Settlement | 230,000.00                    | DACF                    | 24/03/2022      | 17/12/2022            | 230,000.00                    | 230,000.00                   | 100%                           | Completed successfully                  |
| 8.  | Sensitize women and men on domestic violence   | Social Development                               | 3,500.00                      | DACF                    | 08/11/2022      | 08/11/2022            | 3,500.00                      | 3,500.00                     | 100%                           | Completed successfully                  |
| 9.  | Senstization on domestic violence  | Social Development                               | 5,000.00                      | DACF                    | 23/05/2022      | 23/05/2022            | 5,000.00                      | 5,000.00                     | 100%                           | Completed successfully                  |
| 10. | Support farmers and market women on storage of agricultural produce, food safety and post-harvest technology | Economic Development                             | 38,500.00                     | DACF                    | 11/05/2022      | 07/07/2022            | 38,500.00                     | 38,500.00                    | 100%                           | Completed successfully                  |
| 11. | Leadership seminar for women   | Social Development                               | 8,000.00                      | DACF                    | 03/07/2022      | 03/07/2022            | 8,000.00                      | 8,000.00                     | 100%                           | Completed successfully                  |
| 12. | Awareness creation on breast cancer and screening  | Social Development                               | 5,300.00                      | DACF                    | 25/10/2022      | 26/10/2022            | 5,300.00                      | 5,300.00                     | 100%                           | Completed successfully                  |
| 13. | Social education on internet safety measures   | Social Development                               | 4,000.00                      | DACF                    | 04/04/2022      | 04/04/2022            | 4,000.00                      | 4,000.00                     | 100%                           | Completed successfully                  |
| 14. | Training of local beverages producers on branding and packaging of leather works                             | Economic Development                             | 18,950.00                     | GSCSP                   | 11/10/2022      | 11/10/2022            | 18,950.00                     | 18,950.00                    | 100%                           | Completed successfully                  |

| No. | Implemented Activities for 2022  | Development Dimension of Policy Framework        | Amount<br>Involved<br>Sum GH¢ | Source<br>of<br>Funding | Date<br>Started | Date of<br>Completion | Planned<br>Expenditure<br>GH¢ | Actual<br>Expenditure<br>GH¢ | Implemen<br>tation<br>Status % | Issues for<br>Leadership's<br>Attention |
|-----|--|--|-------------------------------|-------------------------|-----------------|-----------------------|-------------------------------|------------------------------|--------------------------------|---|
| 15. | Manage child protection cases in the area of maintenance, custody, welfare, paternity, missing children etc. | Social Development                               | 7,500.00                      | DACF                    | 29/01/2022      | 30/12/2022            | 7,500.00                      | 7,500.00                     | 100%                           | Completed successfully                  |
| 16. | Sensitization on adolescent health and personal hygiene  | Social Development                               | 4,500.00                      | DACF                    | 02/05/2022      | 03/05/2022            | 4,500.00                      | 4,500.00                     | 100%                           | Completed successfully                  |
| 17. | Organise public education on climate change and its effects  | Environment, Infrastructure and Human Settlement | 12,800.00                     | DACF                    | 23/07/2022      | 23/07/2022            | 12,800.00                     | 12,800.00                    | 100%                           | Completed successfully                  |
| 18. | Identify, register and monitor day care centers  | Social Development                               | 3,000.00                      | DACF                    | 29/01/2022      | 30/12/2022            | 3,000.00                      | 3,000.00                     | 100%                           | Completed successfully                  |
| 19. | Sensitization on pot garden making   | Social Development                               | 5,000.00                      | DACF                    | 06/09/2022      | 06/09/2022            | 5,000.00                      | 5,000.00                     | 100%                           | Completed successfully                  |
| 20. | Carry out LEAP activities for 55 beneficiaries   | Social Development                               | 57,500.00                     | DACF                    | 04/03/2022      | 17/12/2022            | 57,500.00                     | 57,500.00                    | 100%                           | Completed successfully                  |
| 21. | Public education for preventive and mitigation of possible disaster outbreaks                                | Environment, Infrastructure and Human Settlement | 15,000.00                     | IGF                     | 11/10/2022      | 11/10/2022            | 15,000.00                     | 15,000.00                    | 100%                           | Completed successfully                  |
| 22. | Sensitization on child labour and indiscipline behaviour   | Social Development                               | 4,000.00                      | IGF                     | 23/07/2022      | 23/07/2022            | 4,000.00                      | 4,000.00                     | 100%                           | Completed successfully                  |
| 23. | Registration, training and support for PWDs with income generating activities                                | Social Development                               | 65,000.00                     | DACF                    | 24/02/2022      | 30/12/2022            | 65,000.00                     | 65,000.00                    | 100%                           | Completed successfully                  |
| 24. | Support for Modernizing Agricultural in Ghana (MAG)  | Economic Development                             | 71,843.64                     | CIDA/<br>MAG            | 03/12/2022      | 03/12/2022            | 71,843.64                     | 71,843.64                    | 100%                           | Completed successfully                  |
| 25. | Training of Assembly Staff   | Governance, Corruption and Public Accountability | 45,000.00                     | DACF                    | 10/08/2022      | 12/08/2022            | 45,000.00                     | 45,000.00                    | 100%                           | Completed successfully                  |
| 26. | Preparation and organization of<br>Stakeholder Forum on Fee Fixing<br>Resolution                             | Economic Development                             | 4,000.00                      | IGF                     | 16/12/2022      | 16/12/2022            | 4,000.00                      | 4,000.00                     | 100%                           | Completed successfully                  |
| 27. | District Response Initiative (HIV&AIDS)  | Social Development                               | 15,000.00                     | DACF                    | 15/10/2022      | 30/10/2022            | 15,000.00                     | 15,000.00                    | 100%                           | Completed successfully                  |
| 28. | Organization of public fora and town hall meeting  | Governance, Corruption and Public Accountability | 8,000.00                      | IGF                     | 04/07/2022      | 21/09/2022            | 8,000.00                      | 8,000.00                     | 100%                           | Completed successfully                  |
| 29. | National day celebration   | Governance, Corruption and Public Accountability | 120,000.00                    | DACF                    | 24/03/2022      | 17/12/2022            | 105,000.00                    | 105,000.00                   | 100%                           | Completed successfully                  |
| 30. | Farmers day celebration  | Governance, Corruption and Public Accountability | 68,000.00                     | DACF                    | 13/09/2022      | 21/09/2022            | 68,000.00                     | 68,000.00                    | 100%                           | Completed successfully                  |
| 31. | Disaster management  | Social Development                               | 5,685.00                      | DACF                    | 22/12/2022      | 23/12/2022            | 5,685.00                      | 5,685.00                     | 100%                           | Completed successfully                  |

| No. | Implemented Activities for 2022  | Development Dimension of<br>Policy Framework     | Amount<br>Involved<br>Sum GH¢ | Source<br>of<br>Funding | Date<br>Started | Date of<br>Completion | Planned<br>Expenditure<br>GH¢ | Actual<br>Expenditure<br>GH¢ | Implemen<br>tation<br>Status % | Issues for<br>Leadership's<br>Attention |
|-----|--|--|-------------------------------|-------------------------|-----------------|-----------------------|-------------------------------|------------------------------|--------------------------------|---|
| 32. | Educate school children on proper handwashing with soap in the municipality    | Emergency Planning And<br>Response               | 7,200.00                      | IGF                     | 03/04/2022      | 06/07/2022            | 7,200.00                      | 7,200.00                     | 100%                           | Completed successfully                  |
| 33. | Street naming and property addressing  | Environment, Infrastructure and Human Settlement | 95,000.00                     | GSCSP                   | 09/11/2022      | 30/12/2022            | 95,000.00                     | 95,000.00                    | 100%                           | Completed successfully                  |
| 34. | Preparation of spatial plans and acquisition of EPA permits                    | Environment, Infrastructure and Human Settlement | 100,000.00                    | DACF                    | 03/07/2022      | 06/08/2022            | 98,000.00                     | 98,000.00                    | 100%                           | Completed successfully                  |
| 35. | Visit to selected tourism sites and organisation culture and tourism durbar    | Economic Development                             | 20,000.00                     | DACF                    | 03/05/2022      | 30/12/2022            | 20,000.00                     | 20,000.00                    | 100%                           | Completed successfully                  |
| 36. | Staff durbars/fora organization  | Governance, Corruption and Public Accountability | 25,000.00                     | DACF                    | 03/06/2022      | 06/08/2022            | 25,000.00                     | 25,000.00                    | 100%                           | Completed successfully                  |
| 37. | Staff development and capacity building  | Governance, Corruption and Public Accountability | 36,000.00                     | DACF                    | 03/07/2022      | 06/08/2022            | 36,000.00                     | 36,000.00                    | 100%                           | Completed successfully                  |
| 38. | Preparation of Annual Revenue<br>Improvement Action Plan                       | Economic Development                             | 18,000.00                     | DACF                    | 09/08/2022      | 12/12/2022            | 15,000.00                     | 15,000.00                    | 100%                           | Completed successfully                  |
| 39. | GIFMIS installation and management   | Economic Development                             | 25,000.00                     | DACF                    | 03/02/2022      | 06/08/2022            | 20,000.00                     | 20,000.00                    | 100%                           | Completed successfully                  |
| 40. | Undertake tree planting exercise   | Environment, Infrastructure and Human Settlement | 43,000.00                     | DACF                    | 03/07/2022      | 06/07/2022            | 43,000.00                     | 43,000.00                    | 100%                           | Completed successfully                  |
| 41. | Maintenance of office vehicles   | Governance, Corruption and Public Accountability | 65,000.00                     | DACF                    | 03/10/2022      | 06/08/2022            | 55,000.00                     | 55,000.00                    | 100%                           | Completed successfully                  |
| 42. | Composite budget preparation & execution                                       | Governance, Corruption and Public Accountability | 38,000.00                     | DACF                    | 03/05/2022      | 06/08/2022            | 35,000.00                     | 35,000.00                    | 100%                           | Completed successfully                  |
| 43. | Orientation for newly and re-posted teachers                                   | Social Development                               | 24,500.00                     | DACF                    | 08/11/2022      | 08/11/2022            | 24,500.00                     | 24,500.00                    | 100%                           | Completed successfully                  |
| 44. | Provide sponsorship for 50 (35 girls and 15 boys) needy but brilliant students | Social Development                               | 80,000.00                     | DACF                    | 03/02/2022      | 13/08/2022            | 80,000.00                     | 80,000.00                    | 100%                           | Completed successfully                  |
| 45. | Support Municipal sub-structures - zonal councils                              | Governance, Corruption and Public Accountability | 95,000.00                     | DACF                    | 09/03/2022      | 06/09/2022            | 95,000.00                     | 95,000.00                    | 100%                           | Completed successfully                  |
| 46. | Procurement and contract management  | Governance, Corruption and Public Accountability | 25,000.00                     | DACF                    | 07/02/2022      | 29/12/2022            | 25,000.00                     | 25,000.00                    | 100%                           | Completed successfully                  |
| 47. | Monitoring & Evaluation of development projects and activities                 | Governance, Corruption and Public Accountability | 120,000                       | DACF                    | 30/03/2022      | 30/12/2022            | 115,000.00                    | 115,000.00                   | 100%                           | Completed successfully                  |
| 48. | Carry out disease surveillance and mass vaccination of animals                 | Economic Development                             | 5,000.00                      | DACF                    | 03/07/2022      | 06/08/2022            | 5,000.00                      | 5,000.00                     | 100%                           | Completed successfully                  |

| No. | Implemented Activities for 2022  | Development Dimension of Policy Framework        | Amount<br>Involved<br>Sum GH¢ | Source<br>of<br>Funding | Date<br>Started | Date of<br>Completion | Planned<br>Expenditure<br>GH¢ | Actual<br>Expenditure<br>GH¢ | Implemen<br>tation<br>Status % | Issues for<br>Leadership's<br>Attention |
|-----|--|--|-------------------------------|-------------------------|-----------------|-----------------------|-------------------------------|------------------------------|--------------------------------|---|
| 49. | Local Economic Development capacity<br>building workshop for Micro Small and<br>Medium Enterprises (MSMEs) and<br>National Service Personnel | Economic Development                             | 35,000.00                     | GSCSP                   | 12/09/2022      | 16/09/2022            | 35,000.00                     | 35,000.00                    | 100%                           | Completed successfully                  |
| 50. | Improve ICT Infrastructure in the Assembly   | Governance, Corruption and Public Accountability | 98,000.00                     | DACF                    | 09/03/2022      | 06/09/2022            | 98,000.00                     | 98,000.00                    | 100%                           | Completed successfully                  |
| 51. | Procurement of medical equipment and consumables   | Social Development                               | 55,000.00                     | DACF                    | 09/08/2022      | 12/12/2022            | 55,000.00                     | 55,000.00                    | 100%                           | Completed successfully                  |
| 52. | Promotion and utilization of locally produced rice   | Social Development                               | 10,000.00                     | DACF                    | 20/09/2022      | 20/09/2022            | 10,000.00                     | 10,000.00                    | 100%                           | Completed successfully                  |
| 53. | Sensitization on how address unemployment in the Municipality  | Social Development                               | 15,000.00                     | DACF                    | 19/10/2022      | 19/10/2022            | 15,000.00                     | 15,000.00                    | 100%                           | Completed successfully                  |

**Table 2.2: Project Register for 2022 Period** 

| No | Project<br>Description  | Development<br>Dimension                                  | Location           | Contractor/<br>Consultant | Contract Sum<br>GH¢ | Source of Funding | Date of<br>Award | Date<br>Started | Expected Date of Completion | Expenditure<br>to Date GH¢ | Outstandin<br>g Balance | Implement<br>ation<br>Status (%) | Remarks                   |
|----|---|---|--------------------|---------------------------|---------------------|-------------------|------------------|-----------------|-----------------------------|----------------------------|-------------------------|----------------------------------|---------------------------|
| 1. | Paving of the New<br>Administration<br>Block of the Old<br>Tafo               | Environment,<br>Infrastructure<br>and Human<br>Settlement | Estate<br>Junction | SOMBAWEIR<br>A CO. LTD    | 413,672.85          | DACF              | 16/02/2022       | 17/07/2022      |                             | 265,208.70                 | 148,464.15              | 63%                              | Slow progress             |
| 2. | Conversion of<br>1No. 6-unit<br>classroom block<br>with office                | Environment,<br>Infrastructure<br>and Human<br>Settlement | Estate<br>Junction | JABORAH<br>CONST. LTD     | 145,202.00          | DACF-RFG          | 04-12-21         | 06-06-22        | 19/05/2022                  | 145,202.00                 | -                       | 100%                             | Handed over<br>and in use |
| 3  | Rehabilitation of<br>1No. 4-unit<br>classroom block<br>with office &<br>store | Environment,<br>Infrastructure<br>and Human<br>Settlement | TAPASS'A'          | K-HAMMER<br>VENTURES      | 159,175.85          | DACF-RFG          | 04-07-22         | 06-07-22        | 19/05/2022                  | 159,175.00                 | 159,175.00              | 100%                             | Handed over and in use    |

| No | Project<br>Description   | Development<br>Dimension                                  | Location                             | Contractor/<br>Consultant    | Contract Sum<br>GH¢ | Source of Funding | Date of<br>Award | Date<br>Started | Expected Date of Completion | Expenditure<br>to Date GH¢ | Outstandin<br>g Balance | Implement<br>ation<br>Status (%) | Remarks  |
|----|--|---|--------------------------------------|------------------------------|---------------------|-------------------|------------------|-----------------|-----------------------------|----------------------------|-------------------------|----------------------------------|--|
| 4  | Supply of 280 No.<br>Dual and 350 No.<br>Mono Desks for<br>schools           | Social<br>Development                                     | TAPASS'A'                            | -                            | 181,000.00          | DACF-RFG          | 04-03-22         | 06-04-22        | 19/07/2022                  | 181,000.00                 | 181,000.00              | 100%                             | Handed over and in use                                 |
| 5  | Const. of 1No. 6-<br>unit classroom<br>block with office<br>& store          | Environment,<br>Infrastructure<br>and Human<br>Settlement | Ulthmaniya<br>Islamic Sch.           | YAKRIS LTD.<br>CO.           | 892,947.30          | DACF-RFG          | 25/11/2022       | 21/04/2023      | -                           | 127,563.90                 | 127,563.90              | 65%                              | Substructure<br>completed<br>waiting<br>superstructure |
| 6  | Const. Of 1No. 2-<br>unit KG classroom<br>block with<br>ancillary facilities | Environment,<br>Infrastructure<br>and Human<br>Settlement | Pankrono<br>R/C School               | K.A NORTH<br>WEST CO.<br>LTD | 389,943.25          | GETFUND           | 04-06-22         | 09-09-22        | 01-09-23                    | -                          | -                       | 75%                              | Block work to<br>lintel level<br>completed             |
| 7  | Const. of 1No. 2-<br>unit KG classroom<br>block with<br>ancillary facilities | Environment,<br>Infrastructure<br>and Human<br>Settlement | Father<br>Chrishe<br>School          | SHELINS<br>PRESTIGE<br>LTD.  | 539,797.57          | GETFUND           | 05-04-22         | 11-04-22        | 28/10/2022                  | -                          | -                       | 75%                              | Block work to<br>roofing level<br>completed            |
| 8  | Evacuation of refuse dump  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Baba<br>Chipsah<br>Electoral<br>Area | A-E Tech<br>Ventures         | 55,526.50           | DACF              | 02/03/2022       | 05/04/2022      | 19/05/2022                  | 55,526.50                  | -                       | 100%                             | Completed  |
| 9  | Desilting and cleansing of drains along selected roads                       | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                    | A-E Tech<br>Ventures         | 95,500.50           | DACF              | 03/03/2021       | 19/03/2021      | 5/09/2022                   | 95,500.50                  | -                       | 100%                             | Completed  |
| 10 | Disinfection and weeding of public cemetery                                  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Old Tafo                             | Ntow 13<br>Enterprise        | 46,420.00           | DACF              | 10/03/2022       | 13/03/2022      | 27/03/2022                  | 46,420.00                  | -                       | 100%                             | Completed  |
| 11 | Installation of speed bump and road signs                                    | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                    | Opatec<br>Company<br>Limited | 95,975.65           | DACF              | 05/07/2022       | 12/08/2022      | 12/10/2022                  | 95,975.65                  | -                       | 100%                             | Completed  |
| 12 | Procurement and installation of streetlights, poles and fixtures             | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                    | A-E Tech<br>Ventures         | 195,440.65          | DACF              | 03/03/2022       | 29/04/2022      | 02/11/2022                  | 180,440.00                 | -                       | 95%                              | Ongoing  |
| 13 | Construction of<br>3.5m x 1.5 Storm<br>Drain 138m                            | Environment,<br>Infrastructure                            | Santan                               | Doncross<br>Ventures         | 3,110,875.44        | DACF              | 29/03/2022       | 12/04/2022      | 12/12/2022                  | 3,110,875.44               | -                       | 85%                              | Ongoing  |
|    |  | Infrastructure  |                                      | Ventures                     |                     |                   |                  |                 |                             |                            |                         |                                  |  |

| No | Project<br>Description   | Development<br>Dimension                                  | Location                           | Contractor/<br>Consultant    | Contract Sum<br>GH¢ | Source of Funding | Date of<br>Award | Date<br>Started | Expected Date of Completion | Expenditure<br>to Date GH¢ | Outstandin<br>g Balance | Implement<br>ation<br>Status (%) | Remarks   |
|----|--|---|------------------------------------|------------------------------|---------------------|-------------------|------------------|-----------------|-----------------------------|----------------------------|-------------------------|----------------------------------|-----------|
|    |  | and Human<br>Settlement                                   |                                    |                              |                     |                   |                  |                 |                             |                            |                         |                                  |           |
| 14 | Construction of<br>3m x 1.5m Storm<br>Drain 200m, 1.2m<br>U-drain (50m),<br>0.9m U-drain<br>(165m) and 0.6m<br>U-drain (50m) | Environment,<br>Infrastructure<br>and Human<br>Settlement | Santan                             | Alhaji &<br>Madina Co.       | 3,110,875.44        | DACF              | 29/03/2022       | 12/04/2022      | 12/12/2022                  | 3,110,875.44               | -                       | 85%                              | Ongoing   |
| 15 | Provision of road<br>markings for road<br>safety   | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                  | Opatec<br>Company<br>Limited | 62,354.60           | DACF              | 05/07/2022       | 12/08/2022      | 12/10/2022                  | 62,354.60                  | -                       | 100%                             | Completed |
| 16 | Grading works on<br>selected roads<br>(10km)   | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                  | A-E Tech<br>Ventures         | 120,850.00          | DACF              | 05/04/2022       | 07/11/2022      | 12/12/2022                  | 120,850.00                 | -                       | 100%                             | Completed |
| 17 | Construction of gender friendly household and institutional toilet facilities with water connection (WASH)                   | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                  | GKMA-SWP                     | 197,141.20          | GKMA-SWP          | 28/01/2022       | 04/02/2022      | 04/12/2022                  | 197,141.20                 | -                       | 100%                             | Completed |
| 18 | Construction of<br>0.9m U-drain  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Moro<br>Market                     | Mabunia<br>Enterprise        | 75,250.00           | DACF              | 17/08/2022       | 04/11/2022      | 04/12/2022                  | 75,250.00                  | -                       | 100%                             | Completed |
| 19 | Construction of<br>1.2m<br>reinforcement<br>drain  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Adabraka                           | Mabunia<br>Enterprise        | 88,440.00           | DACF              | 09/10/2022       | 04/11/2022      | 04/12/2022                  | 88,440.00                  | -                       | 100%                             | Completed |
| 20 | Emergency<br>pothole patching<br>on selected roads   | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                  | Mabunia<br>Enterprise        | 120,500.00          | DACF              | 28/10/2022       | 04/11/2022      | 04/12/2022                  | 120,500.00                 | -                       | 100%                             | Completed |
| 21 | Emergency spot improvement of road   | Environment,<br>Infrastructure<br>and Human<br>Settlement | Pankrono,<br>Adabraka,<br>Old Tafo | A-E Tech<br>Ventures         | 199,624.00          | DACF              | 11/07/2022       | 12/12/2022      | 12/12/2022                  | 199,624.00                 | -                       | 100%                             | Completed |

| No | Project<br>Description  | Development<br>Dimension                                  | Location                                      | Contractor/<br>Consultant              | Contract Sum<br>GH¢ | Source of Funding | Date of<br>Award | Date<br>Started | Expected Date of Completion | Expenditure<br>to Date GH¢ | Outstandin<br>g Balance | Implement<br>ation<br>Status (%) | Remarks   |
|----|---|---|---|--|---------------------|-------------------|------------------|-----------------|-----------------------------|----------------------------|-------------------------|----------------------------------|-----------|
| 22 | Rehabilitation of<br>2.0km OKESS -<br>Kwasi Oppong<br>road  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Ahebronum<br>north                            | GoldPrint<br>Enterprise                | 6,398,200           | DACF              | 04/01/2022       | 04/01/2022      | 04/04/2023                  | 597,141.20                 | -                       | 93%                              | Ongoing   |
| 23 | Rehabilitation of<br>2.0km Akrugu,<br>Pia, Dabanka and<br>Sir John roads  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Ahebronum                                     | Joevide<br>Enterprise                  | 6,398,200.00        | DACF              | 04/01/2022       | 04/01/2022      | 04/04/2023                  | 438,550.00                 | -                       | 75%                              | Ongoing   |
| 24 | Rehabilitation of<br>Arizona road<br>(269m), Abed<br>Roundabout road<br>(114m) and<br>Richard Appiah<br>road (446m) | Environment,<br>Infrastructure<br>and Human<br>Settlement | Pankrono<br>East                              | Regio<br>Enterprise                    | 3,455,480.00        | DACF              | 11/02/2022       | 28/02/2022      | 04/12/2023                  | 120,500.00                 | -                       | 85%                              | Ongoing   |
| 25 | Construction of 5<br>No. metal<br>footbridges over<br>rivers/streams  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Boawene,<br>Ahebronum<br>Adabraka,<br>Dabanka | A-E Tech<br>Ventures                   | 338,480.00          | DACF              | 15/05/2022       | 09/09/2022      | 04/12/2023                  | 338,480.00                 | -                       | 100%                             | Completed |
| 26 | Construction of<br>4No. mechanised<br>boreholes in some<br>selected<br>communities                                  | Environment,<br>Infrastructure<br>and Human<br>Settlement | Pankrono,<br>Kwame<br>Senti                   | Glorious N.K.<br>Construction<br>works | 118,960.00          | DACF              | 15/03/2022       | 09/04/2022      | 04/12/2023                  | 118,960.00                 | -                       | 100%                             | Completed |
| 27 | Procurement and supply of office consumables  | Governance,<br>Corruption and<br>Public<br>Accountability | Municipal<br>Assembly                         | MATECH                                 | 50,000.00           | IGF               | 05/03/2022       | 05/03/2022      | 12/12/2022                  | 50,000.00                  | -                       | 100%                             | Completed |
| 28 | Construction of culvert bridges   | Environment,<br>Infrastructure<br>and Human<br>Settlement | Municipal<br>Wide                             | Mabunia<br>Enterprise                  | 400,000.00          | DACF              | 11/02/2022       | 28/02/2022      | 04/12/2023                  | 120,500.00                 | -                       | 100%                             | Completed |

From Tables 2.1 and 2.2, almost all the programmes and projects started were able to be completed and for that matter the goals and objectives for these sectors were largely achieved. Heads of Departments of the various sectors were highly encouraged and motivated

by the provision of logistical support despite the fact that the Assembly could not meet its revenue targets and the late release of the District Assemblies Common Fund (DACF).

#### 2.3 UPDATE ON FUNDING SOURCES

The Municipal Assembly recorded an Internally Generated Revenue of GH¢1,554,274.28 as against a target of GH¢1,740,000.00 representing 89% in the 2022 period. Comparatively, the Assembly in 2022 performed better than 2021 in terms of Internally Generated Funds (IGF). However, the Assembly's inability to meet the revenue targets negatively affected the implementation of programmes and projects. Nonetheless, issues such as poor revenue database, inadequate revenue staff, inadequate/lack of logistics for revenue mobilization and taxpayer apathy among others contributed to the inability to meet the targets. The Assembly has therefore taken note of the challenges in revenue mobilization and seeks to effectively address these issues to help improve the IGF of the Municipality for the ensuing year. Table 2.3 shows update of funding sources for the 2022 period. The DACF continues to be the main sources of the Assembly especially for investment projects.

From Table 2.3, it can be deduced that the estimated revenue of the Assembly shows an increasing rate between the periods of first quarter and fourth quarter of 2022. However, in comparison the actual revenue recorded in 2022 was lower than the expected revenue envisioned by the Assembly apart from DACF-RFG as presented in Table 2.3. The variation in the revenue performance among the quarters was mainly on account of non-release of the District Assemblies Common Fund (DACF) for the third quarter of the 2022 period.

**Table 2.3: Revenue Analysis** 

| Revenue       | Target        |              | Quarterl                | y Performanc            | e                       |              |
|---------------|---------------|--------------|-------------------------|-------------------------|-------------------------|--------------|
| Source        | 2022          | 1st Quarter  | 2 <sup>nd</sup> Quarter | 3 <sup>rd</sup> Quarter | 4 <sup>th</sup> Quarter | Cumulative   |
| IGF           | 1,740,000.00  | 286,540.24   | 335,271.86              | 445,041.28              | 487,420.90              | 1,554,274.28 |
| DACF          | 9,462,484.55  | 1,350,603.06 | 900,402.04              | -                       | 3,398,840.82            | 5,649,845.92 |
| MP's CF       | 700,000.00    | 6,270.00     | 178,761.93              | 300.00                  | 282,015.22              | 467,347.15   |
| PWDs CF       | 294,168.00    | 23,315.00    | 44,886.90               | -                       | 70,566.84               | 138,749.40   |
| DACF-RFG      | 716,842.95    | -            | 1,134,512.80            | -                       | -                       | 1,134,512.80 |
| MSHAP         | 49,026.00     | -            | 25,957.30               | -                       | 16,007.00               | 41,964.30    |
| GSCSP         | 19,528,391.88 | 7,649.73     | -                       | -                       | -                       | 7,649.73     |
| GKMA          | 150,000.00    | -            | 50,000.00               | -                       | -                       | 50,000.00    |
| MAG           | -             | -            | 28,621.58               | 26,832.73               | -                       | 55,454.31    |
| GES Transfer  | -             | -            | 2,148.82                | -                       | -                       | 2,148.82     |
| G&S           | -             | -            | -                       | 17,043.39               | -                       | 17,043.39    |
| Decentralized |               |              |                         |                         |                         |              |
| Dept.         |               |              |                         |                         |                         |              |
| Total         | 13,572,270.88 | 1,674,378.69 | 2,700,563.23            | 489,217.40              | 4,254,850.78            | 9,119,010.10 |

The followings are measures and strategies the Assembly has adopted to improve revenue collection.

- Use of Information, Communication and Technology in the revenue mobilization process
- Service delivery to the citizenry has improved. Many roads are being graded.
- Educational campaign on revenue generation is being undertaken.
- Provision of training, incentives and logistics to revenue collectors.
- Enforcement of bye-laws to prosecute defaulters.
- Revaluation of properties.
- A dedicated vehicle for revenue mobilization is being procured.

# 2.4 UPDATE ON DISBURSEMENTS

The Municipal Assembly in the year 2022 recorded a total expenditure of GH¢16,720,762.70 as against a target of GH¢36,302,658.38 representing 57%. Table 2.4 shows update of expenditure items recorded in the 2022 period.

**Table 2.4 Expenditure Analysis** 

| Expenditure Target Quarterly Performance |               |                         |                         |                         |                         |               |  |  |
|--|---------------|-------------------------|-------------------------|-------------------------|-------------------------|---------------|--|--|
|  | 2022          | 1 <sup>st</sup> Quarter | 2 <sup>nd</sup> Quarter | 3 <sup>rd</sup> Quarter | 4 <sup>th</sup> Quarter | Cumulative    |  |  |
| Compensation of Employees                | 3,154,459.00  | 36,708.50               | 64,711.76               | 99,866.94               | 25,092.23               | 226,379.43    |  |  |
| Travelling and Transport                 | 325,000.00    | 47,225.07               | 110,141.87              | 110,141.87              | 32,013.74               | 299,522.55    |  |  |
| Utilities                                | 34,000.00     | 247.54                  | 7,530.40                | 17,658.40               | 3,500.00                | 28,936.34     |  |  |
| Goods and<br>Services                    | -             | 72,126.40               | 115,868.40              | 136,834.36              | 86,009.54               | 410,838.70    |  |  |
| Repair and<br>Maintenance                | 144,000.00    | -                       | 2,844.00                | 39,831.20               | 58,801.52               | 101,476.73    |  |  |
| Special Services                         | 200,000.00    | 67,603.00               | 67,456.00               | 41,101.00               | 18,970.00               | 195,130.00    |  |  |
| Other (Charges)                          | 2,000.00      | 27,473.00               | 12,654.00               | 461.00                  |                         | 40,588.00     |  |  |
| Common Fund-<br>Assembly                 | 9,462,484.55  | 434,680.30              | 1,804,779.38            | 334,819.94              | 3,397,321.16            | 5,971,600.78  |  |  |
| Common Fund-<br>MP                       | 700,000.00    | 171,352.20              | 5,840.00                | 15,289.00               | 181,840.00              | 374,321.20    |  |  |
| Common Fund-<br>Disability               | 294,168.00    | -                       | 130,945.00              | 34,060.70               | 56,550.32               | 221,556.02    |  |  |
| District Development Fund                | 716,842.95    | -                       | -                       | 280,976.75              | 318,701.49              | 599,678.24    |  |  |
| Urban Development Grant (UDG)/ GSCSP     | 19,528,391.88 | 1,255,342.83            | 4,917.75                | 6,231,652.69            | 656,675.87              | 8,148,589.14  |  |  |
| HIV/MSHAP                                | 49,028.00     | 1,430.00                | 60.00                   | 9,165.00                | 18,330.00               | 28,985.00     |  |  |
| MAG                                      | 76,762.00     | -                       | 25,016.44               | -                       | -                       | 25,016.44     |  |  |
| GES Transfer                             |               | -                       | 2,150.01                | -                       | 14,858.00               | 17,008.01     |  |  |
| GKMA                                     | 150,000.00    | -                       | -                       | 19,838.16               | 11,232.00               | 31,070.16     |  |  |
| Total                                    | 34,837,136.40 | 2,114,188.84            | 2,354,915.01            | 7,371,697.01            | 4,879,895.87            | 16,720,762.70 |  |  |

Table 2.4 demonstrates a trend of expenditure performance of the Assembly between the first and fourth quarters of 2022. The Assembly's expenditure, which was  $GH\phi11,378,185.36$  in 2021, rose to  $GH\phi20,545,581.08$  in 2022 which is 1.8 times higher than the 2021 expenditure. The exhibition of the upward trend, as shown in the table above, clearly depicts that the Assembly's actual expenditure has been on the ascendency over the quarters. However, comparatively the actual expenditure of 2022

were smaller compared to the target of 2022. The expenditure pattern over the quarters is a clear indication that the Assembly adopted prudent expenditure management measures over the period.

# 2.5 UPDATE ON INDICATORS & TARGETS

Table 2.5 depicts update on indicators and targets. It takes a look at 2021 as the baseline, the target and the actual achievement for 2022 period.

**Table 2.5 Update on Indicators and Targets** 

| Indicator                                      | Definition   | Disaggregation | Indicator | Baseline | Target | Quarter  | rly Perforn          | nance                |          |            |
|--|--|----------------|-----------|----------|--------|----------|----------------------|----------------------|----------|------------|
|  |  |                | type      | 2021     | 2022   | 1st Qtr. | 2 <sup>nd</sup> Qtr. | 3 <sup>rd</sup> Qtr. | 4th Qtr. | Cumulative |
|  | velopment Dimen  |                | •         |          | •      |          |                      |                      |          |            |
| Goal: Build a                                  | prosperous country   | ř              |           |          |        |          |                      |                      |          |            |
| Number of<br>new jobs<br>created               | Count of formal and informal sector jobs   | Agriculture    | Output    | 21       | 35     | N/A      | N/A                  | 8                    | 6        | 14         |
| cicated  | created per<br>annum by type<br>(temporary and<br>permanent)   | Industry       | Output    | N/A      | N/A    | N/A      | N/A                  | N/A                  | N/A      | N/A        |
|  |  | Service        | Output    | N/A      | N/A    | N/A      | N/A                  | N/A                  | N/A      | N/A        |
| Number of farmers engaged in                   | Count of persons registered and  | All<br>farmers | Output    | 162      | N/A    | N/A      | 72                   | 53                   | N/A      | 125        |
| the PFJ<br>programme<br>-All farmers<br>-Youth | supported under the Planting for Food and Jobs initiative including subsidized fertilizer and seeds expressed as a percentage of all farmers | Youth          | Output    | N/A      | N/A    | N/A      | N/A                  | N/A                  | N/A      | N/A        |
| Percentage<br>change in<br>IGF                 | The difference of the current and previous year's IGF expressed as a percentage of the previous year's IGF                                   | All sectors    | Input     | 13%      | 20%    | -20%     | 17%                  | 33%                  | 10%      | 20%        |

| Indicator  | Definition  | Disaggregation                             | Indicator |      | Target | rget Quarterly Performance |                      |                      |                      |            |
|--|---|--|-----------|------|--------|----------------------------|----------------------|----------------------|----------------------|------------|
|  |   |  | type      | 2021 | 2022   | 1st Qtr.                   | 2 <sup>nd</sup> Qtr. | 3 <sup>rd</sup> Qtr. | 4 <sup>th</sup> Qtr. | Cumulative |
| Social Develo  | pment Dimension   |  |           | •    | 1      |                            |                      |                      |                      |            |
| Goal: Create of                                      | opportunities for all   | Ghanaians                                  |           |      |        |                            |                      |                      |                      |            |
| Teacher absenteeism                                  | Count of days teachers  | Kindergarten                               | Output    | 96%  | 100%   | 96%                        | 97%                  | 95%                  | 98%                  | 97%        |
| rate<br>- KG   | were absent from the  | Primary                                    |           | 97%  | 100%   | 98%                        | 97%                  | 97%                  | 98%                  | 98%        |
| - Primary<br>- JHS<br>- SHS                          | classroom<br>expressed as a<br>proportion of<br>all days  | JHS  |           | 96%  | 100%   | 96%                        | 97%                  | 95%                  | 98%                  | 97%        |
|  | teachers are expected to be present in the classroom (i.e., 70 days per teacher for one semester) | SHS  |           | 97%  | 100%   | 98%                        | 97%                  | 97%                  | 98%                  | 98%        |
| Gender<br>Parity Index                               | Total number of girls at a particular level as a ratio of total number of                         | Kindergarten                               | Output    | 1.2  | 1.0    | 1.1                        | 1.1                  | 1.1                  | 1.1                  | 1.1        |
|  |   | Primary                                    |           | 1.0  | 1.0    | 1.0                        | 1.0                  | 1.0                  | 1.0                  | 1.0        |
|  | boys at those same levels   | JHS  |           | 0.9  | 1.0    | 1.0                        | 1.0                  | 1.0                  | 1.0                  | 1.0        |
|  | (KG, Primary,<br>JHS, SHS)  | SHS  |           | 0.9  | 1.0    | 0.9                        | 0.9                  | 0.9                  | 0.9                  | 0.9        |
| Pupil-<br>teacher ratio                              | Pupil-teacher ratio is the number of  | Kindergarten                               | Input     | 1:11 | 1:10   | 1:11                       | 1:11                 | 1:11                 | 1:11                 | 1:11       |
|  | pupils enrolled<br>in school<br>divided by the  | Primary                                    |           | 1:19 | 1:10   | 1:19                       | 1:19                 | 1:19                 | 1:19                 | 1:19       |
|  | number of<br>school teachers<br>(regardless of  | JHS  |           | 1:14 | 1:10   | 1:14                       | 1:14                 | 1:14                 | 1:14                 | 1:14       |
|  | their teaching assignment)  | SHS  |           | 1:19 | 1:10   | 1:19                       | 1:19                 | 1:19                 | 1:19                 | 1:19       |
| Number of  | Count of new units' classroom   | Kindergarten                               | Output    | 2    | 2      | 1                          | 0                    | 0                    | 0                    | 1          |
| new<br>classroom<br>blocks                           | blocks built with ancillary   | Primary                                    |           | 2    | 2      | 1                          | 1                    | 0                    | 0                    | 2          |
| constructed  | facilities  | JHS  |           | 2    | 2      | 0                          | 1                    | 1                    | 0                    | 2          |
|  |   | SHS  |           | 0    | 2      | 0                          | 1                    | 0                    | 0                    | 1          |
| Number of<br>new health<br>facilities<br>constructed | Count of new hospital, polyclinic, clinic, health   | Clinic,<br>Hospital,<br>Maternity<br>Homes | Output    | 0    | 0      | 0                          | 0                    | 0                    | 0                    | 0          |

| Indicator   | Definition  | Disaggregation                             | Indicator  | Baseline | Target   | Quarterly Performance |                      |                      |                      |            |  |
|---|---|--|------------|----------|----------|-----------------------|----------------------|----------------------|----------------------|------------|--|
|   |   |  | type       | 2021     | 2022     | 1st Qtr.              | 2 <sup>nd</sup> Qtr. | 3 <sup>rd</sup> Qtr. | 4 <sup>th</sup> Qtr. | Cumulative |  |
|   | center or CHPS  |  |            |          |          |                       |                      |                      |                      |            |  |
|   | constructed   |  |            |          |          |                       |                      |                      |                      |            |  |
| Proportion<br>of health<br>facilities<br>that are<br>functional | Measures the number of health facilities that are registered and in operation for purposes of providing health care services to the general public expressed as a percentage of completed | Clinic,<br>Hospital,<br>Maternity<br>Homes | Output     | 100%     | 100%     | 100%                  | 100%                 | 100%                 | 100%                 | 100%       |  |
| Duanantian  | health facilities   | m . 1                                      | Ontrod     | 710/     | 0.001    | 700                   | 700                  | 700                  | 7001                 | 700/       |  |
| Proportion of   | The population with valid NHIS  | Total                                      | Output     | 71%      | 80%      | 79%                   | 79%                  | 79%                  | 79%                  | 79%        |  |
| population<br>with valid<br>NHIS card                           | card, expressed<br>as a percentage<br>of total district   | Male                                       |            | 30%      | 40%      | 34%                   | 34%                  | 34%                  | 34%                  | 34%        |  |
|   | population  | Female                                     |            | 41%      | 50%      | 45%                   | 45%                  | 45%                  | 45%                  | 45%        |  |
| Doctor to population ratio                                      | Number of<br>registered<br>doctors<br>available per<br>population   | Total<br>Ratio                             | Input      | 1:12,152 | 1:10,000 | 1:10,650              | 1:10,650             | 1:10,650             | 1:10,650             | 1:10,650   |  |
| Nurse to<br>population<br>ratio                                 | Number of<br>registered<br>nurses<br>available per<br>the<br>population   | Total<br>Ratio                             | Input      | 1:810    | 1:600    | 1:685                 | 1:685                | 1:685                | 1:685                | 1:685      |  |
| Number of<br>births and<br>deaths<br>registered                 | Count of births<br>and deaths<br>registered by<br>the vital   | Birth                                      | Output     | 1,557    | N/A      | 211                   | 263                  | 308                  | 230                  | 1,012      |  |
|   | registration<br>system in the<br>district in a<br>particular<br>year  | Death                                      | Output     | 375      | N/A      | 95                    | 100                  | 144                  | 71                   | 410        |  |
| Recorded cases of child abuse                                   | Count of recorded cases of child abuse in the district  | Total                                      | Output     | 50       | 25       | 13                    | 11                   | 12                   | 7                    | 43         |  |
| Environment, 1  | Infrastructure & I  | Human Settler                              | nents Dime | nsion    |          |                       |                      |                      |                      |            |  |
| Number of communities   | Count of communities in   | By administrative                          | Output     | 16       | 16       | 16                    | 16                   | 16                   | 16                   | 16         |  |

| Indicator   | Definition  |  |             | Quarte    | Quarterly Performance |          |                      |                      |                      |            |
|---|---|--|-------------|-----------|-----------------------|----------|----------------------|----------------------|----------------------|------------|
|   |   |  | type        | 2021      | 2022                  | 1st Qtr. | 2 <sup>nd</sup> Qtr. | 3 <sup>rd</sup> Qtr. | 4 <sup>th</sup> Qtr. | Cumulative |
| covered by electricity  | the district connected to the national grid   | location   |             |           |                       |          |                      |                      |                      |            |
| Governance, C   | Corruption and Pu   | blic Accounta  | bility Dime | nsion     |                       |          |                      |                      |                      |            |
| Reported cases of crime   | Count of reported cases of crime by type  | Total  | Output      | 974       | 800                   | 224      | 173                  | 117                  | 498                  | 1,012      |
| Cimic   | in a given year   |  |             |           |                       |          |                      |                      |                      |            |
| Emergency Pla   | anning and Prepar   | redness Dimen  | sion        |           |                       |          | I                    |                      |                      |            |
| Number of<br>communities<br>affected by<br>disaster   | Count of disaster incidents recorded at the district  | By occurrence (floods)                                 | Output      | 3         | 0                     | 0        | 0                    | 0                    | 0                    | 0          |
| mplementatio  | on, Coordination, <b>N</b>  | Monitoring an  | d Evaluatio | n Dimensi | on                    |          |                      |                      |                      |            |
| Number of<br>the statutory<br>members of<br>the MPCU<br>who<br>attended the<br>quarterly<br>meeting | Count of directors/heads of departments who are members of the District Planning Coordinating Unit and attend the quarterly meeting | Provide the participants list of the quarterly meeting | Output      | 22        | 22                    | 22       | 22                   | 22                   | 22                   | 22         |
| Number of tra   | pdates on Distri  | Total  | Output      | 3         | 3                     | 0        | 1                    |                      |                      | 2          |
| family welfare  | d protection and  | Total  | Output      | 50%       | 70%                   | 14%      | 15%                  | 15%                  | 16%                  | 60%        |
| Number of che<br>benefitting fro<br>welfare/social  |   | Total  | Output      | 25        | 50                    | 12       | 10                   | 10                   | 11                   | 43         |
| Number of chr<br>social work/so   | ildren reached by ocial services  | Total  | Output      | 500       | 1,000                 | 150      | 150                  | 200                  | 200                  | 700        |
| Number of per<br>child protection<br>information  | ople reached with on and SGBV   | Total  | Output      | 500       | 700                   | 150      | 150                  | 150                  | 150                  | 600        |
| Number of LEAP household members on NHIS  |   | Total  | Output      | 475       | 500                   | 125      | 125                  | 110                  | 115                  | 475        |
| Number of ho adolescent gir   | useholds with ls benefiting from  | Total  | Output      | 55        | 65                    | 55       | 55                   | 55                   | 55                   | 55         |

| Indicator                                   | Definition                         | Disaggregation | Indicator | Baseline | Target |          |                      |                      |                      |            |
|---|------------------------------------|----------------|-----------|----------|--------|----------|----------------------|----------------------|----------------------|------------|
|   |                                    |                | type      | 2021     | 2022   | 1st Qtr. | 2 <sup>nd</sup> Qtr. | 3 <sup>rd</sup> Qtr. | 4 <sup>th</sup> Qtr. | Cumulative |
| LEAP Program                                | mme                                |                |           |          |        |          |                      |                      |                      |            |
| Number of ou<br>communities v<br>households | treach visits to<br>with LEAP      | Total          | Output    | 30       | 35     | 4        | 4                    | 3                    | 4                    | 15         |
| Number of me                                | eetings to discuss vices           | Total          | Output    | 1        | 10     | 0        | 1                    | 1                    | 1                    | 3          |
| Number of CF referred to oth followed up    | P/SGBV cases<br>her services and   | Total          | Output    | 1        | 50     | 5        | 5                    | 6                    | 4                    | 20         |
| Number of NO<br>RHCs, trained               | GOs, including                     | Total          | Output    | 6        | 10     | 0        | 2                    | 3                    | 0                    | 5          |
| Number of chi<br>foster care                | ildren placed in                   | Total          | Output    | 0        | 0      | 0        | 0                    | 0                    | 0                    | 0          |
|   | population with<br>oved sanitation | Total          | Output    | 46%      | 85%    | 55%      | 66%                  | 71%                  | 74%                  | 71%        |
| Number peopl communities                    | le in ODF                          | Total          | Output    | 24,865   | 1,000  | 14,865   | 14,865               | 14,865               | 14,865               | 14,865     |

#### 2.6 ECONOMIC DEVELOPMENT

The key objectives of this development dimension under the District Medium Term Plan are to promote agriculture, facilitate industrial development, promote tourism and local economic development as well as improve internal revenue mobilization.

# 2.6.1 Agricultural Development

The objective was to create awareness on best pest and disease control measures and increase the output of the major crops and livestock through Modernization of Agriculture in Ghana (MAG) and institutional collaborations.

# 2.6.1.1 Modernizing Agricultural in Ghana (MAG)

All activities in the 2022 MAG work plan were implemented as planned. Below are some of the activities carried out:

- Established maize varietal demonstrations farms to train 65 farmers on good agricultural practices, harvesting techniques, and improved varieties.
- Established demonstration on dry season pot vegetable garden for 24 crop farmers.
- Conducted disease and surveillance: Many livestock and poultry farmers in the various operational areas benefitted for the services.
- Sensitized 924 farmers on rabies and PPR vaccination.
- Conducted trainings on animal husbandry practices and brooding management for 45 poultry farmers: This was to make sure they adhere to the biosecurity measure and all the brooding protocols to avoid the infestation of avian influenza.
- Conducted trainings on Integrated Pest Management (IPM) in the various operational areas educating 93 crop farmers on the importance of suppressing pest on their crops and tree crops.
- Conducted training on the storage of agricultural produce, food safety and post-harvest techniques for farmers, market women and staff in the Old Tafo Municipality.

#### 2.6.1.2 Institutional Collaborations

- Sensitization of 55 farmers on HIV/AIDs: The Department of Agriculture collaborated with the Ghana Health Service Directorate in the Municipality to organize a training to sensitize some selected farmers on HIV/AIDs.
- Small Scale Agro Processing Enterprise/Venture: The Department of Agriculture collaborated
  with Business Advisory Center / Local Economic Development Unit in the Municipality to
  organize a training to sensitize some selected farmers on small scale agro processing
  enterprise/venture.
- Introduction of 115 women to cerelac preparation: There was a collaboration with women groups at the Adompuom, Ahenebronum and Pankrono operational areas to train women on the preparation of celerac as income generating to support their husbands.
- Collaboration with the Forestry Commission under the GREEN GHANA PROJECT (Tree Planting): The Department of Agriculture also collaborated with the Forestry Commission under the GREEN GHANA PROJECT and issued out about six (6) trees and tree crops species totaling 1,435 seedlings to farmers and the populace in the Old Tafo Municipality. The

exercise was geared towards achieving the national aspiration of combating climate change in Ghana. Beneficiary institutions included schools, churches, mosques, clinics etc.

# 2.6.1.3 Monitoring of Agricultural Activities

There was also routine monitoring to inspect all MAG activities and other agriculture related business in the municipality including PERD and GREEN GHANA project. The Department of Agriculture paid regular visits and technical backstopping to the farmers in the Municipality. This was to ensure that AEAs were transferring the right agronomic technologies and information to the farmers to improve the general animal health and production of crops in the Municipality.



The Municipality is not a direct beneficiary of the Planting for Food and Jobs programme. However, the Department of Agriculture sensitized maize farmers specifically on how they could equally take advantage of the flagship program by purchasing subsidized agro-inputs from the open market for their production. Series of field visits showed that maize farmers have bought into the idea of using improved input for

their production and were recording high yields from their respective farms.

#### 2.6.2 Local Economic Development

The main objective of LED activities for the year was to sensitize the local business community and stakeholders on the significance of local economic development. LED activities that were undertaken in the year 2022 included training on financial literacy; training on branding and packaging; organise quarterly LED meetings; and organize training on the preparation of local beverages. Participants engaged included Old Tafo Dressmakers Association, Pankrono Dressmakers Association, Old Tafo Hairdressers/Beauticians Association, Pankrono Market Traders, Adabraka Welders/Fabrications Association, Moro Market Shoemakers, Old Tafo Market Traders, Pankrono Shoemakers and Moro Market Traders. The Ghana Enterprise Agency (GEA) in collaboration with Japanese International

Cooperation Agency (JICA) conducted On-the-Job training for BAC staff to selected enterprises across the region. The following activities were carried out in 2022:

- An Enterprise within the Municipality is under training in Enterprise Development programs to position themselves to access credit facilities.
- Best Brain Publication Company Ltd., an Author, sales and publishing Company for Basic,
   Junior High, and Senior High Schools in Textbooks, Past Questions, and Online Study
   Application.
- As part of the Ghana Jobs and Skills District sensitization activities, the Old Tafo Municipal Business Advisory Centre organized a series of engagement activities. These activities were tailored to individuals, Local Business Associations, Faith Based organizations, and the General Populace across the Municipality.
- The Sensitization sought to address the existing unemployment rate across the globe, and the situation in Ghana. This was to draw the attention of the masses on the need to participate, or help spread the news to the qualified youth category across the Municipality to enroll themselves on the online registration programme for the Ghana Jobs and Skills Project.
- A total of two hundred and forty-six (246) participants were directly engaged during the sensitization visit to their respective meeting places, and organized scheduled meetings at Conference Halls Community Centers within the municipality. These include a total of fourteen Persons with Disability. A male female ratio of 87 male participants, and 159 female participants.
- During the sensitization activities, a van was branded with the sensitization posters and fliers were shared at public places across the Municipality.

#### 2.7 SOCIAL DEVELOPMENT

The following priority areas under Social Development have been considered; Education and Training, Health Services, Water and Environmental Sanitation, Gender, Disability and other Social Protection Issues.

#### 2.7.1 Education

There are 240 educational institutions including 107 pre-schools, 72 primary schools, 58 Junior High Schools (JHS) and 3 Senior High Schools (SHS) in the Municipality. The above information shows that there are enough basic schools in the municipality to accommodate the growing population of children of school-going age. There has not been an additional school in the last two years. During the year under review, there was a supply of 710 furniture (dual desk-300 and mono desk-410) to schools in the Municipality by the Office of the Old Tafo Municipal Assembly.

#### 2.7.1.1 Net Enrolment Rate

The current school enrolment (both public & private) stands at 34,836 with 19,647 public and 15,189 private. There is clear indication of an increase in enrolment in the Municipality. This is due to many factors which includes but not limited to better policies instituted by the Directorate with support from the Municipal Assembly and other major stakeholders, strengthened community participation, intensive monitoring and other government policies such as the school feeding, GALOP and the Free SHS. The 2022 academic year period saw an increase (from 49.3% to 49.6%) in the percentage of female enrolment in the public schools whilst there was a slight decrease in the percentage of female enrolment in the private schools from 49.8% to 49.7%.

# 2.7.1.2 Gender Parity Index

The Gender Parity Index is the ratio between the enrolment rate of boys and girls in Schools. The Gender Parity Index for Kindergarten, Primary, JHS and SHS as at the end of 2022 was 1.1, 1.0, 1.0, and 0.91 respectively. A gender parity index of 1.0 means that equal opportunities given girls were also given to boys and there was equal learning opportunity provided for both sexes in the Municipality.

#### 2.7.1.3 Completion Rate

The Municipal's Completion Rate as at the end of 2022 for Kindergarten, Primary, JHS and SHS included 68 percent, 68 percent, 55 percent and 86 percent respectively. Arguably, there is a low degree of completion at the various levels of education (KG, Primary, JHS, SHS).

#### **2.7.2** Health

There are 27 health facilities including 10 hospitals, 5 clinics, 4 maternity homes and 8 CHPS zones in the Municipality. The overall objective is to ensure that the people in the Municipality have access to quality health care. During the year under review, there were supplies of medical equipment and consumables to the Health Directorate and Tafo Government Hospital in the Municipality by the Office of Old Tafo Municipal Assembly.

| Furniture type  | Quantity | Remarks      |
|-----------------|----------|--------------|
| Veronica bucket | 50 pcs   | All supplied |
| Pews            | 2 sets   | All supplied |
| Hand sanitisers | 16 boxes | All supplied |
| Dust bins       | 15 pcs   | All supplied |
| Tissues         | 20 packs | All supplied |
| Television      | 4 sets   | All supplied |
| Hospital beds   | 6 beds   | All supplied |
| Liquid soap     | 10 boxes | All supplied |
| Bleach          | 10 boxes | All supplied |
| Parazones       | 20 boxes | All supplied |
| CWC shed        | 5 sets   | All supplied |

# 2.7.2.1 Status of Health Indicators

The status of some selected indicators as at the end of 2022 shows all the sector-wide indicators showed improvement and these are shown in the table below.

| Indicators   | 2021 Baseline | 2022 Actual |
|--|---------------|-------------|
| Infant mortality rate per 1000 LB                          | 0.23          | 0.25        |
| Maternal mortality rate per 100,000 LB                     | 0             | 2           |
| Malaria case fatality in children under 5 years per 10,000 | 1             | 0           |
| Number of maternal supervised deliveries                   | 981           | 4,417       |
| Number of nutritional interventions                        | 10            | 12          |
| Total Number of OPD visits                                 | 17,968        | 110,974     |

Source: Municipal Health Office, 2023

#### 2.7.2.2 HIV and AIDS Prevention

The DMTDP (2022-2025) recognizes the serious threat posed by HIV and AIDS to the socioeconomic development of the Municipal because of its potential impact on human capital development, productivity and social services delivery. The Assembly has been embarking on many programmes to sensitize the public on the current upgrade of the menace. Some of the activities include:

- Testing, counselling and other services during occasions and major programmes.
- Public education especially in schools.

#### 2.7.3 Social Intervention

# 2.7.3.1 Persons with Disabilities (PWDs)

During the year under review, the Old Tafo Municipal Assembly registered a total of twenty-two (22) Persons with Disabilities (PWDs). The total registered members with disabilities were made up of fourteen (14) males and eight (8) females. This number comprises five (5) difficulty seeing, six (6) difficulty speaking/ hearing, seven (7) difficulty moving, one (1) fits epilepsy, two (2) intellectually challenged and one (1) multiple disability.

# 2.7.3.2 Child Right Promotion and Gender Mainstreaming

To ensure that women and children are safe and protected from abuse the Department of Social Welfare and Community Development, during the year under review, undertook public education programs in some selected communities in order to achieve this objective. About nine hundred and eleven (911) community groups and women groups were sensitized on domestic violence issues, leadership skills, employable skills as well as breast cancer.

In addition, 102 cases consisting of child maintenance, child custody, family welfare, Paternity and various forms of abuse were registered. During the period, 13 community/ child protection durbars were organized. In all 1,512 audiences (539 males and 973 females) attended the programme. Topics discussed included child abuse, child neglect, exploitation and domestic violence.

A total number of forty-three (43) cases were registered during the year. The cases handled were made up of thirteen (13) child maintenance cases, nine (9) family reconciliation case, fourteen (14) child custody cases, one (1) child access case, three (3) cases pending, one (1) missing child, one (1) abandonment and one (1) case withdrawn.

#### 2.7.3.3 Home Visitation

During the year under review, a total of seventy-three (73) households in the sixteen (16) electoral areas of the Municipality were visited by staff of the Department to sensitize them on various topics under Child protection, which includes how to reduce deviant behavior through awareness creation, best family care practices, social deviance and control. A total of seven hundred and twenty-six persons were educated.



# 2.8 ENVIRONMENT, INFRASTRUCTURE AND HUMAN SETTLEMENTS

#### 2.8.1 Environmental Health and Sanitation

There has been regular clean up exercises in the communities. About sixteen (16) cleanup exercises were organized in the 16 electoral areas during the 2022 planned period. Public education on noise control and air quality management as well as public education against open defectaion were done in all the communities to advise inhabitants to avoid air pollution and also to get toilets in their houses. The estimated total solid waste generation for 2022 was 31,252 tons, quantity collected at the end of 2022 stood at 25,400.60 tons and the uncollected waste was 5,851.39 tons. Table 2.6 shows that solid waste management in the Municipality is improving.

The Assembly's contract with Zoomlion Ghana Limited, continues to improve the sanitation situation in the Municipality. There was also regular fumigation exercise by Zoomlion in the Municipality. The Environmental Health Unit embarked on the usual annual health education and medical screening for all person's handling, preparing and selling of food items to ensure food safety in the municipality.

The target groups for the exercises were all food vendors, handlers, drinking bars, cold stores, hotels, restaurant operators, sachet water producers, butchers, fish mongers, provision stores etc. The medical test conducted covered communicable diseases such as typhoid fever, tuberculosis, worm infestations and other related infections that could easily be transmitted to consumers. At the end of the exercises about 675 food vendors were screened and certificate of participation were issued.

# **2.8.2** Utility Services

#### (i) Ghana Water Company Limited (GWCL)

The Ghana Water Company Limited (GWCL), during the year under review, received a number of complaints in the form of applications through the Office of the Old Tafo Municipal Assembly. Out of the 4,115 applications received, about 3,704 (90%) were served. Below is the breakdown of the applications received and served.

| Complaints                               | Location/Area   | Current State                 |
|--|---|-------------------------------|
| 165 Burst pipe line                      | Pankrono Estate, Boawene Moro Market,<br>Adabraka, Santan, Ahenbronum, Pankrono,          | 185 burst pipe lines fixed    |
| 97 Frequent<br>shortage of water<br>flow | Ahenbronum, Asuo Afram, Pankrono Estate,<br>Adabraka, Pankrono Estate, Santan, Pankrono   | Work is in progress (ongoing) |
| 1,331 New connections                    | Bediako, Boawene, Moro Market, Pankrono<br>Estate, Dabanka                                | 1,302 meters provided         |
| 2,111 Reconnections                      | Bediako, Adabraka, Pankrono Estate, Santan,<br>Ahenbronum, Pankrono, Boawene, Moro Market | 2,675 reconnections done      |

# (ii) Electricity Company of Ghana (ECG)

During the year under review, the Electricity Company of Ghana, Old Tafo received 35,150 applications through the Office of the Old Tafo Municipal Assembly. All the applications were for household and commercial consumptions. About 31,987 (91%) out of 35,150 applications were vetted, approved and served.

| <b>Application Issues</b>    | Location                         | Number            |
|------------------------------|----------------------------------|-------------------|
| Low voltage                  | Tafo Nhyieso, Adabraka Zongo     | 25,400 complaints |
| Electricity prepaid meter    | Pankrono Abed, Pankrono Bediako, | 5,905 meters      |
| (new)                        | Pankrono Dome, Atimatim Junction |                   |
| Electricity prepaid meter    | Pankrono Abed, Pankrono Bediako, | 584 meters        |
| (replacement)                | Pankrono Dome, Atimatim Junction |                   |
| Electricity pole replacement | Dabanka Zongo                    | 98 poles          |

#### 2.8.3 Roads Rehabilitation

The objective for the year under review was to reshape at least 10km of roads in the Municipality. By the end of 2022, about 33.56 km of roads were reshaped.

| Indicators                              | 2021 Baseline | 2022 Actual   |
|---|---------------|---------------|
| Proportion of urban roads rehabilitated | 31.96km (39%) | 33.56km (41%) |

# 2.8.4 Development Planning and Management

There has been public education on proper land use and preparation of local planning schemes. At the end of 2022, as many as eleven (11) development applications were vetted, nine (9) were however considered for approval. The remaining development applications were rejected due to fake allocation paper.

# 2.8.5 Tree Planting and Prevention of Domestic Fires

In order to protect the environment and in an effort to fight the adverse effects of climate change, there was some community education on tree planting and prevention of domestic fires by the Ghana National Fire Service and National Disaster Management Organization (NADMO) in 10 communities in the Municipality. There has been some education on the effects of climate change on the environment as a result of negative human practices.

#### 2.9 GOVERNANCE, CORRUPTION AND PUBLIC ACCOUNTABILITY

The overall objective of this development dimension under the District Medium-Term Development Plan was to improve service delivery, increase participation in local governance and improved security.

#### 2.9.1 Functional Sub-District Structures

There are four (4) zonal councils, efforts are being made to make all of them functional. Personnel have been assigned to all the councils and logistics are yet to be provided. Some revenue items have been ceded to them for collection.

# 2.9.2 Security Issues

The number of police personnel in the Municipality is 37 (14 females and 23 males). There are two (2) police stations in the Municipality. Four (4) highly committed crimes in the Municipality are robbery, fraud, domestic violence and assault. This makes living in the Municipality unsafe as people get injured and abused.

#### 2.9.3 Capacity Building

Training workshops were organized in Record Keeping, Local Governance Act, Conditions of Service, National Pensions Act (766) and code of conduct for 117 staff (59 Males and 58 Females).

#### **2.9.4 National Celebrations**

The 65th Independence Day Celebration took place on 6<sup>th</sup> March, 2022. In attendance were the Municipal Chief Executive, Municipal Coordinating Director, Head of Departments and Agencies in the Municipality. There were parades of basic and second cycle school children. The 2022 National farmer's day was celebrated on 7<sup>th</sup> December, 2022 at Old Tafo with the theme "Planting for Food and Jobs – Consolidating Food Systems in Ghana." In attendance were, the Municipal Chief Executive, Member of Parliament, Municipal Coordinating Director, Heads of Department and Agencies in the Municipality, Assembly members, Chiefs, Farmers and the public.

Moreover, in the fourth quarter of the year under review, the Department of Social Welfare and Community Development slated Thursday 20th November, 2022 and celebrated the International Disability Day with all Persons living with Disability in the Municipality under the theme "Transformative Solutions for Inclusive Development: The Role of Innovation In Fueling an Accessible and Equitable World"



# 2.10 UPDATE ON GOVERNMENT FLAGSHIP PROGRAMMES AND ANY OTHER CRITICAL DEVELOPMENT AND POVERTY ISSUES

The government in its bid to reduce poverty and inequality, has implemented several social benefit and interventions. These include Ghana School Feeding Programme, Capitation Grants, National Health Insurance Scheme, Livelihood Empowerment Against Poverty (LEAP) Programme, National Youth Employment Program, One District-One Factory Programme, One Village-One Dam Programme, One Constituency-One Million Dollars Programme, Planting for Food and Jobs Programme, Free SHS Programme, National Entrepreneurship and Innovation Plan (NEIP) and Implementation of Infrastructural for Poverty Eradication Programme (IPEP). These issues, as captured in Table 2.7, are key interventions that have been undertaken by the Central Government to improve upon the living conditions of ordinary Ghanaians.

**Table 2.7 Update on Critical Development and Poverty Issues** 

| Flagship Programmes and                    | Allocation         | Actual receipt     | No. of Beneficiaries |               |
|--|--------------------|--------------------|----------------------|---------------|
| any other Critical Development and Poverty | (GH¢)              | (GH¢)              | Targets              | Actuals       |
| Issues                                     |                    |                    |                      |               |
| Ghana School Feeding                       | Data not available | Data not available | 8,000 pupils         | 8,257 pupils  |
| Programme                                  |                    |                    |                      |               |
| Capitation Grants                          | Data not available | Data not available | 25,000 pupils        | 24,490 pupils |

| Flagship Programmes and                                       | Allocation (GH¢)   | Actual receipt     | No. of Beneficiaries |                    |
|---|--------------------|--------------------|----------------------|--------------------|
| any other Critical Development and Poverty Issues             |                    | (GH¢)              | Targets              | Actuals            |
| National Health Insurance<br>Scheme                           | Data not available | Data not available | Data not available   | Data not available |
| Livelihood Empowerment<br>Against Poverty (LEAP)<br>Programme | 30,063.34          | 29,891.84          | 55<br>households     | 55<br>households   |
| National Youth Employment<br>Programme/YEA                    | Data not available | Data not available | 130                  | 120                |
| Planting for Food and Jobs<br>Programme                       | Data not available | Data not available | 150                  | 125                |
| Free SHS programme  | Data not available | Data not available | 7,000                | 6,917              |
| Ghana Economic Transformation Project                         | Data not available | Data not available | 5                    | 4                  |

The Municipality has been benefiting from the School Feeding Programme. As at the end of 2022, about 8,257 pupils were benefiting from the programme. The programme has increased enrolment in the beneficiary schools.

As part of efforts to reduce the rising rate of unemployment in the Municipality, the Youth Employment Agency (YEA) in line with its mandate to oversee the development and facilitation of employment for the youth, at the end of 2022 had 120 (60 males, 60 females) beneficiaries under three modules (Community Protection Assistant, Youth in Sports and School Support Programme).

In the year 2022, the Department of Social Welfare and Community Department undertook six (6) payment cycles that is the 75<sup>th</sup>-80<sup>th</sup> Cycles LEAP payment. The LEAP programme as at the end of 2022 had 55 household beneficiaries.

# 2.11 EVALUATIONS CONDUCTED, FINDINGS AND RECOMMENDATIONS

The Ministry of Local Government, Decentralisation and Rural Development conducted the 6<sup>th</sup> Cycle of DPAT Assessment, which assessed the Old Tafo Municipal Assembly on their performance in respect of 2021 fiscal year. The findings showed that the Old Tafo Municipal Assembly fulfilled most

of the compliance indicators and was awarded a performance score of 94 percent. The Municipal Assembly has then been allocated a capacity grant of GH¢54,378 and investment grant of GH¢1,139,846, thus a total allocation of GH¢1,194,224. Based on the findings, the following recommendations were provided to enhance effective administration of the Municipality.

- (i) There is the need for detail briefing on DPAT new indicators; and
- (ii) Refresher programmes should be organized for all staff.

In addition, there was an assessment of Old Tafo Municipal Assembly on their Urban Performance under the Independent Verification Assessment (IVA) of the Ghana Secondary Cities Support Program (GSCSP). The findings showed that the Old Tafo Municipal Assembly fulfilled most of the compliance indicators and was awarded a performance score of 70 out of 75 marks. Based on the findings, the following recommendations were provided to help ensure effective administration of the Municipality.

- (i) The Old Tafo Municipal Assembly should invest in Local Economic Development (LED) activities; and
- (ii) The Finance Department, Works Department and Budget Unit should keep copies of updated asset register and copies of contract documents in order to have payment details.

**Table 2.8 Evaluations Conducted** 

| Name of        | Policy/Programme/       | Consultant or        | Methodology Employed                              | Findings               | Recommendations                  |
|----------------|-------------------------|----------------------|---|------------------------|----------------------------------|
| Evaluation     | Project Involved        | Resource Persons     |   |                        |                                  |
|                |                         | Involved             |   |                        |                                  |
| 6th Cycle of   | Assessment of           | (i) Jonathan Tetteh- | Assessment on the following compliance            | The Old Tafo           | (i) There is the need for detail |
| District       | Metropolitan,           | Lartey               | indicators through files inspections and staff    | Municipal Assembly     | briefing on DPAT new             |
| Assemblies'    | Municipal and District  | (ii) Jacob Mibuika   | interviews:                                       | fulfilled most of the  | indicators.                      |
| Performance    | Assemblies (MMDAs)      | Duut                 |   | compliance indicators  |                                  |
| Assessment     | on their performance in | (iii) Judith         | (i) Evidence of General Assembly meetings and     | and was awarded a      | (ii) Refresher programmes        |
| Tool (DPAT) -  | respect of 2021 fiscal  | Kwawukume            | approvals   | performance score of   | should be organized for all      |
| 2021           | year                    |                      | (ii) Functionality of statutory and mandatory     | 94 percent.            | staff.                           |
|                |                         |                      | organs of the Assembly                            |                        |                                  |
|                |                         |                      | (iii) Public financial management and auditing    |                        |                                  |
|                |                         |                      | (iv) Transparency, accountability & participation |                        |                                  |
|                |                         |                      | (v) Implementation of service delivery decisions  |                        |                                  |
| Independent    | Assessment of           | Ministry of Local    | Assessment on the following compliance            | The Assembly fulfilled | (i) The Old Tafo Municipal       |
| Verification   | Metropolitan,           | Government           | indicators through files inspections and staff    | most of the compliance | Assembly should invest in        |
| Assessment     | Municipal and District  | Decentralisation     | interviews:                                       | indicators and was     | Local Economic Development       |
| (IVA) of the   | Assemblies (MMDAs)      | and Rural            |   | awarded a performance  | (LED) activities.                |
| Ghana          | on urban performance    | Development          | (i) Urban planning and services                   | score of 70 out of 75  |                                  |
| Secondary      |                         |                      | (ii) Urban economic development and               | marks.                 | (ii) The Finance Department      |
| Cities Support |                         |                      | competitivenes                                    |                        | and Budget Unit should have      |
| Program        |                         |                      | (iii) Sustainable urban systems                   |                        | copies of contract documents     |
| (GSCSP)        |                         |                      | (iv) Urban infrastructure and service delivery    |                        | in order to have payment         |
|                |                         |                      |   |                        | details.                         |

#### 2.9 PARTICIPATORY EVALUATIONS UNDERTAKEN AND THEIR RESULTS

Participatory Monitoring and Evaluation (PM&E) is the practice where key stakeholders are directly involved in the Monitoring and Evaluation design and implementation process.

In the year 2022, the Assembly carried out MCE's Community Engagement Meetings and durbars for communities in the Municipality including Pankrono, Ahenbronum, Ahenbronum North, Adompom, Santan, Moro market, Pankrono, Adabraka, Baba Chibsa, Kwame Senti, Dabanka, Tafo Nhyieso, Bediako, Pankrono East and Pankrono Estate suburbs. A total number of 1,139 people attended the programme out of which 710 were males and 429 were females. The findings indicated that the programme created a platform for the MCE to have a direct conversation with the people on some pertinent developmental issues and also address grievances of the communities in the Municipality. Based on the findings, the following recommendations were provided to help ensure effective administration of the Municipality.

- (i) Improve service delivery;
- (ii) Regular dissemination of information to stakeholders; and
- (iii) Regularisation of tricycle business operators.

The Municipal Assembly also organized the 2023 Fee Fixing Resolution Stakeholders' Consultative Meeting, where stakeholders and trade associations were engaged on the fixing of various rates of fees for the 2023 fiscal year. The findings showed that the stakeholders agreed with the 5% increase of the 'Fee Fixing Resolution for the 2023 fiscal year. A total number of 351 people attended the programme out of which 151 were males and 200 females. Based on the findings, the following recommendations were provided to improve the effective administration of the Municipality.

- (i) Improve service delivery; and
- (ii) Provision of branded uniform and tags to the revenue collectors to help with easy identification.

**Table 2.9 Update on PM&E Conducted** 

| Name of                | Policy/Programme/ Project       | Consultant or        | Methodology       | Findings                     | Recommendations             |
|------------------------|---------------------------------|----------------------|-------------------|------------------------------|-----------------------------|
| Participatory          | Involved                        | Resources Persons    | Used              |                              |                             |
| <b>Evaluation Tool</b> |                                 | Involved             |                   |                              |                             |
| Used                   |                                 |                      |                   |                              |                             |
| Community              | MCE's Community                 | (i) Municipal Chief  | Community         | (i) The programme created    | (i) Improve service         |
| Engagement             | Engagement Meetings: It         | Executive            | durbars were held | a platform for the MCE to    | delivery                    |
| Meetings               | involved bringing governance    | (ii) Municipal       | for the people of | have a direct conversation   | (ii) Regular dissemination  |
|                        | to the doorstep of the people   | Information Officer  | Pankrono,         | with the people on some      | of information to           |
|                        |                                 | (iii) Assembly       | Bediako, Pankrono | pertinent developmental      | stakeholders                |
|                        |                                 | members              | East and Pankrono | issues.                      | (iii) Regularisation of     |
|                        |                                 |                      | Estate suburbs.   | (ii) A total number of 1,139 | tricycle business operators |
|                        |                                 |                      |                   | people attended the          |                             |
|                        |                                 |                      |                   | programme out of which       |                             |
|                        |                                 |                      |                   | 710 were males and 429       |                             |
|                        |                                 |                      |                   | females.                     |                             |
| Stakeholders'          | 2023 Fee Fixing Resolution      | (i) Municipal Budget | Stakeholders'     | (i) The stakeholders agreed  | (i) Provision of branded    |
| Consultative           | Stakeholders' Consultative      | Analyst              | Consultative      | with the 5% increase of the  | uniform and tags to the     |
| Meeting                | Meeting: The consultation       | (ii) Municipal       | Meeting was held  | 'Fee Fixing Resolution for   | revenue collectors to help  |
|                        | involved various stakeholders   | Planning Officer     | for the people of | the 2023 fiscal year.        | with easy identification    |
|                        | and trade associations on the   | (iii) Municipal      | Old Tafo          | (ii) A total number of 351   | (ii) Improve service        |
|                        | fixing of various rates of fees | Finance Officer      | Municipality      | people attended the          | delivery                    |
|                        | for the 2022 fiscal year        |                      |                   | programme out of which       |                             |
|                        |                                 |                      |                   | 151 were males and 200       |                             |
|                        |                                 |                      |                   | females.                     |                             |
|                        |                                 |                      |                   |                              |                             |
|                        |                                 |                      |                   |                              |                             |

#### **CHAPTER THREE**

# CONCLUSION AND THE WAY FORWARD

#### 3.1 INTRODUCTION

This chapter takes a look at the way forward. It covers key issues addressed and those yet to be addressed as well as recommendations to guide future implementation of programs and projects.

#### 3.2 KEY ISSUES ADDRESSED AND THOSE YET TO BE ADDRESSED

The 2022 Progress Report reviews the performance of the Assembly under the development dimensions of the National Medium-Term Development Policy Framework (2022-2025). From the findings, not much achievement has been made in 2022, thus a lot more needs to be done to achieve the goals and objectives of improving the life of people in the Municipality.

#### 3.2.1 Key Issues Addressed

The key issues addressed in the Municipality include the followings:

- Improvement in educational infrastructure and effective supervision
- Improvement in health infrastructure
- Improvement in road infrastructure

# 3.2.2 Issues yet to be addressed

On the other hand, the crucial issues yet to be addressed in the Municipality include the followings:

- Low revenue mobilization
- Inadequate street lights
- Indiscriminate waste disposal
- Insecurity/prevalence of social vices among youth
- Inadequate logistics to embark on M&E exercise

#### 3.3 RECOMMENDATION

Key recommendations to address the challenges faced in the Monitoring and Evaluation activities, in addition to those yet to be addressed, include the followings:

- There is the need to build the revenue generation capacity of the Assembly. More effective
  financial accountability mechanisms need to be introduced especially with regards to
  internal revenue mobilization and utilization.
- Programmes and projects for execution must emanate from the District Medium Term Development Plan.
- There is also the need to make the MPCU more functional. The MPCU needs to be supported financially and logistically for effective implementation of its activities.

# 3.4 CONCLUSION

The 2022 Annual Progress Report focused on six development dimensions namely Economic Development, Social Development, Environment, Infrastructure and Human Settlements, Governance, Corruption and Public Accountability, Emergency Planning and Response (including Covid-19 Recovery Plan), and Implementation, Coordination, Monitoring and Evaluation. The progress report revealed improvements recorded over the implementation period though challenges persist that have to be addressed.